

2016 Bond Plan of Finance:

Priority	Description	Status	Bid Amount	Estimated / Actual Construction Started	Estimated / Actual Construction Ended	Final Cost
1	Land	Completed	\$12.6 Million	na	na	\$12.6 Million
2	New High School (Herriman)	Completed	\$81.4 Million	Feb 2017 / Feb 2017	Aug 2020 / Aug 2019	\$80.8 Million
3	New Middle School (South Jordan)	Completed	\$32.4 Million	Feb 2017 / Feb 2017	Aug 2019 / Aug 2019	\$31.8 Million
4	Rebuild West Jordan Middle School (West Jordan)	Completed	\$39.8 Million	Feb 2017 / Feb 2017	Aug 2019 / Aug 2019	\$39.3 Million
5	New Elementary School (Bluffdale)	Completed	\$16.9 Million	Nov 2017 / Nov 2017	Aug 2019 / Aug 2019	\$16.6 Million
6	New Elementary School (Herriman)	Completed	\$19.3 Million	Nov 2017 / Nov 2017	Aug 2019 / Aug 2019	\$18.8 Million
7	New Middle School (Bluffdale)	Completed	\$37.8 Million	Oct 2017 / Oct 2017	Aug 2021 / Aug 2020	\$36.8 Million
8	New Elementary School (West Jordan)*	Completed	\$4.8 Million	Apr 2019 / Apr 2019	Aug 2020 / Aug 2020	\$8.3 Million

\*Remaining bond funds were used to help construct an additional elementary school.